

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241323
Address: 1929 SW MERRYMAN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Dustin Agcopra	Failed	Friday, July 26, 2024

Informational:

1 Misc

7-10-24 PS Sidewalk pre pour, forms in place, aggregate compacted, approved to pour

7-26-24 Dustin A, SW is poured, There are 2 panels on right side of drive that do not pass ADA compliance. (Marked with pink paint). I talked with Colby (contractor) and he said they would be out Monday to replace. I talked with codes inspector as well and it will be ok to receive TCO.

Comments: