

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20242655  
Address: 400 SE BLUE PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Piers/Caissons Inspection - Commercial</b>	Robb Popp	Failed	Friday, July 26, 2024

Corrective Action Required:

1	Misc	-No underground electrical performed. Expose all unapproved conduit -Secure all rebar min 3" from bottom and sides of pier -Complete electrical
---	------	---

**Comments:**