

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20230570
Address: 1950 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Bobby Richest	Passed	Friday, July 26, 2024

Informational:

1 Misc

7-15-24 BR Contractor (JE Dunn) formed up and aggregate is placed and compacted on north side of building ready for concrete.

7-16-24 BR Contractor (JE Dunn) poured concrete to sidewalk on north side of building that is connected to patient pick up driveway.

7-19-24 BR Contractor (JE Dunn) poured patient entrance sidewalk on south side of building.

7-26-24 BR Contractor (JE Dunn) poured public sidewalks on north and south of driveway entrances to LS and ADA specifications.

Comments: