

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20242432
Address: 2502 SW TRACKER LN, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Mitchell Schwarz	Failed	Monday, July 29, 2024

Corrective Action Required:

1 Misc

- boca plate to extent 2" past top plate at dwv in primary bath
- address over bored studs in primary bath/greatroom wall
- seal penetrations in return air stud space in primary bed/bath wall
- fireblock fireplace to ceiling space
- will check gb bracing screw pattern at time of drywall
- seal penetrations in vertical to horizontal fireblocking

Comments: