



CITY OF LEE'S SUMMIT  
CODES ADMINISTRATION  
220 SE GREEN ST.  
P.O.BOX 1600

PHONE:  
816-969-1200

FAX:  
816-969-1201

## Inspection Summary

---

Permit #: PRCOM20114000, Building Permit - Commercial  
Address: 910 NW BLUE PKWY, Unit:R, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

---

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	John Borns	Partial	Friday, September 23, 2011

Corrective Action Required

1	MISC	EXPANSION TANK NOT FOUND AT WATER HEATER
Partial Correction		
2	MISC	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS EXCEPT AT WATER HEATER

<b>Above Ceiling Inspection</b>	John Borns	Partial	Friday, September 23, 2011
---------------------------------	------------	---------	----------------------------

Corrective Action Required

1	MISC	EXPANSION TANK NOT FOUND AT WATER HEATER
Partial Correction		
2	MISC	OK TO COVER WHEN READY ACT CEILING FRAMING + ABOVE-CEILING SYSTEMS EXCEPT AT WATER HEATER AND AT TRUSS JOIST BOTTOM CHORD BRACES

Corrective Action Required

3	MISC	TRUSS JOIST BOTTOM CHORD BRACES MUST BE WELDED TO BAR JOISTS
---	------	--

**Comments:**