

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Patrick Schonfeldt	Partial	Monday, July 29, 2024

Informational:

1 Misc

7-12-24 PS partial sidewalk inspection on public, north side of approach, forms in place and aggregate has been compacted, there is a comcast box within path of sidewalk that will need to be addressed as box not allowed in sidewalk. Contractor approved to pour partial

7-18-24 PS Partial sidewalk inspection from south side approach stopping at temp construction entry, forms in place, aggregate compacted, approved to pour partial

7-29-24 PS Partial sidewalk inspection public north side of approach at ADA ramp, comcast relocated box within sidewalk path, forms in place and aggregate compacted, approved to pour

Comments: