

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20240055  
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Devon Perry	Partial	Monday, July 29, 2024

Informational:

1 Misc

7-16-24 DP. Crew is onsite working on installing water line A.

7-26-24 DP. Joe with Rieke is onsite and finishing up running water line A. They are planning to pour straddle blocks monday afternoon.

7-29-24 DP. Rieke is onsite today pouring kickers and straddle blocks on water line A

**Comments:**