

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241620  
Address: 1809 SW HIGHTOWN DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Alex Fischer	Failed	Tuesday, July 30, 2024

Informational:

1 Misc

This was a portal frame only inspection. PASSED 6/14/24 AF

Corrective Action Required:

2 Misc

- Anchor bolts at sill plate in garage not in center 1/3 rd (south wall)
- Missing fire blocking in garage chase (east side) at top between duct and DWV
- Missing fire blocking at top of chase at hall bathroom
- Missing fire blocking at top of chase on the right side of bedroom 5 closet
- Master bathroom fan duct kinked
- Provide access for inspection for truss/rafters at front porch and covered deck

Corrective Action Required:

3 Misc

-No corrections were made

**Comments:**