

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240055
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Devon Perry	Partial	Tuesday, July 30, 2024

Informational:

1 Misc

7-16-24 DP. Crew is onsite working on installing water line A.

7-26-24 DP. Joe with Rieke is onsite and finishing up running water line A. They are planning to pour straddle blocks monday afternoon.

7-29-24 DP. Rieke is onsite today pouring kickers and straddle blocks on water line A

7-30-24 DP. Rieke is currently doing a pre hydrostatic test on water line A

Comments: