

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241662
Address: 1200 SW LONGVIEW PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Devon Perry	Partial	Tuesday, July 30, 2024

Informational:

1 Misc

7-29-24 DP. SB is onsite laying base asphalt today. They are using type A3

7-29-24 DP. Superior Bowen finished laying base asphalt today. They laid 25.29 tons of KCM MB type A3 asphalt.

7-30-24 DP. Superior Bowen installed asphalt surface today. They used 18.62 tons of KCM MB type A2 asphalt

Comments: