

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20240647
Address: 3712 SW CLAYTON PL, LEES SUMMIT, MO 640823716 SW CLAYTON PL, LEES SUMMIT, MO
640823718 SW CLAYTON PL, LEES SUMMIT, MO 640823710 SW CLAYTON PL, LEES
SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Alex Fischer	Not Ready	Wednesday, July 31, 2024

Corrective Action Required:

1	Miscellaneous Correction	- Exterior sheeting passed on all units and is okay to cover - Interior straps and anchor bolts will be inspected at all rough
---	--------------------------	---

This is a partial pass for the exterior garage sheeting only

Corrective Action Required:

2	Misc	NOT READY, INSPECTION DENIDE
---	------	------------------------------

NO CITY STAMPED PLANS OR TRUSS PACKAGE ON SIGHT

Corrective Action Required:

3	Misc	NOT READY
---	------	-----------

CITY STAMPED PLANS REQUIRED FOR INSPECTION

Comments: