

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20215636
Address: 451 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Punch List Inspection	Devon Perry	Partial	Wednesday, July 31, 2024

Informational:

1	Misc	7-29-24 DP. All American Contracting removed curb on Saturday that I marked out last week from being broke. They are forming and pouring back areas that are needing fixed today.
		7-30-24 DP. All American Contracting is continuing removing sections of curb and sidewalk that need replaced.
		7-31-24 DP. All American Contracting has finished repairing all necessary public curb and sidewalk. Vegetation has been established and was mowed today. Silt has been cleaned up on public sidewalk. All onsite punch list items have been complete.

Comments: