

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20241902  
Address: 1704 SW BUCKTHORN ST, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Robb Popp	Failed	Thursday, August 01, 2024

Corrective Action Required:

1	Misc	-hold downs missing at girder trusses in garage-REQUIRED AT BOTH ENDS AND BOTH SIDES OF MULTI PLY GIRDER -fire block W primary bedroom wall to ceiling space-SEAL PENETRATIONS -address broken truss C06-HAVE ENGINEER PROVIDE CORRECTION -all anchor bolts to be in the middle 1/3 of sill plate-TIGHTEN NUTS -nail exterior sheathing per plan-CSPF SHEATHING
---	------	---

Comments: