

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	John Jackson	Partial	Monday, August 05, 2024

Informational:

1	Misc	07/25/24 Thursday JMJ (SDI Brandon) Contractor worked on the installation of private water main 2/45 degree bends, installing 2" copper to 4" water main with a 2" by 4" reducer. Contractor will backfill excavation they responsible for today and yesterday.
		08/02/24 Friday JMJ (SDI Brandon) Contractor installed a fire hydrant, and powder chlorine was installed in 6" inch pipe. The LS Water Dept. made a two inch tap on 6" main, also meter set was dropped off at site.
		08/05/24 Monday JMJ (SDI Brandon) Contractor excavating for backflow vault.

Comments: