

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222088  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Friday, August 02, 2024

Informational:

1 Misc

7-29-24 BR Contractor (ESS) installed 110' of 8" PVC pipe heading to MH K-4.

8-1-24 BR Contractor (ESS) installed 150' of 8" PVC pipe to MH K-4 with MH K-4 structure installed.

8-5-24 BR Contractor (ESS) installed 300' of 8" PVC pipe from MH K-4 to MH K-5 with MH K-5 structure installed.

**Comments:**