

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222424  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Bobby Richest	Partial	Friday, August 02, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed fire hydrant at STA. 2+17 to 200' south on SE Bailey PKWY.
		7-30-24 DA Contractor (ESS) installed 300' of 8" water line from fire hydrant at STA. 2+17 to STA. 5+00 to 8" gate valve.
		7-31-24 DA Contractor (ESS) installed 400' of 8" water line from 8" gate valve to STA. 8+00 to fire hydrant.
		8-1-24 BR Contractor (ESS) installed 500' of 8" water line to 8" gate valve at STA. 14+40.
		8-2-24 BR Contractor (ESS) installed 330' of 8" water line to fire hydrant at STA. 17.74.
		8-5-24 BR Contractor (ESS) installed 300' of 8" water line on line 3 from STA. 0+68 - STA. 3+00 at fire hydrant. 2nd crew installed 200' of 8" water line on line 2 from STA. 12+00 - STA. 14+00 at 8x8 tee & fire hydrant.

**Comments:**