CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231105 Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
All Rough Inspection - Commercial	Robb Popp	Partial	Wednesday, August 07, 2024	
Corrective Action Required: 1 Misc Corrective Action Required:				
2 FIRST FLOOR	Building A: -Approved			
	**Building B: -Provide special inspection report for fireproofing of steel members			
	**Building C: APPROVED EXCEPT AS NOTED: 126-correct truss spacing over 24" 189-Provide truss repair for double trusses with gussets on one side only			
	**Building D:			
	-Firewall extensions at D/C separation framing approved -Behind tubs and showers ok to cover -OK to cover decks			
Corrective Action Required:				
3 SECOND FLOOR	*Building A: -Approved			

		*Building B: Approved	
Corrective Action Required 4 THIRD FLOOR		**Building C: Approved	
		**Building D: -Behind tubs and showers ok to cover -OK to cover decks	
		*BUILDING A: -Approved	
		*Building B: Approved	
		**Building C: Approved	
		**Building D: -OK to cover decks	
		**All Rough approved except as noted:	
Corrective Action Required 5 FOURTH FLOOR	A ation De suine de	-Provide truss repair in corridor 332-Complete truss repair per engineer Office-Complete truss repair per engineer Mechanical-OK 334-Strap LBWs 336-Provide truss repair, secure nm at range, strap load bearing walls 337-Strap top plate at dryer duct 340-install truss bracing per plan 343-Strap LBWs, 344-Seal gaps in vertical fireblocking, strap LBWs	
	•	*BUILDING A: -Approved	
		*Building B: -Approved	
		*Building C: Approved	
	Action Docuined	*Building D: -Approved	
6	e Action Required: ELEVATOR 1	**ELEVATOR A: -Ok for rock on inside of shaft all floors	
Corrective Action Required:			

7	STAIR TOWER 5	Stair tower D:		
		-Shear wall nailing pattern complete		
Corrective Action Required:				
8	STAIR TOWER 1	*Stair A		
		-Approved walls and ceiling all floors		
Corrective Action Required:				
9	ELEVATOR 2	Elevator in building C		
		-Framing approved		
Corrective Action Required:				
10	STAIR TOWER 2	Stair 2 in Building B		
		-Approved walls and ceiling all floors		
Corrective Action Required:				
11	STAIR TOWER 3	Stair 2B in Building B		
		-Approved walls and ceilng all floors		

Comments: