

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Dustin Agcopra	Partial	Wednesday, August 07, 2024

Informational:

1 Misc

7-12-24 PS partial sidewalk inspection on public, north side of approach, forms in place and aggregate has been compacted, there is a comcast box within path of sidewalk that will need to be addressed as box not allowed in sidewalk. Contractor approved to pour partial

7-18-24 PS Partial sidewalk inspection from south side approach stopping at temp construction entry, forms in place, aggregate compacted, approved to pour partial

7-29-24 PS Partial sidewalk inspection public north side of approach at ADA ramp, comcast relocated box within sidewalk path, forms in place and aggregate compacted, approved to pour

8-7-24 Dustin A, Sw was called in for rest of sidewalk south from approach for the learning center going towards 150. Sw is formed and aggregate was compacted and slopes are in compliance. The aggregate was less then 1 inch thick in some areas and some areas was bare dirt. I talked to the contractor and they going to fix today and call me back to come look again.

**Comments:**

