

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241800
Address: 3824 SW RAVENGATE PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Alex Fischer	Failed	Wednesday, August 07, 2024

Informational:

1	Miscellaneous Correction	-Exterior garage portal inspection only. -Passed and is okay to cover
---	--------------------------	--

This is a exterior garage portal inspection only

Partial Correction:

2	Misc	-Missing fire blocking at top of chase in garage (still missing around DWV) -NM branch wiring in pantry not landed in boxes (done but now hole at top plate missing fire blocking) -Missing security blocking at front door (still missing at lowest hinge) -Engineered bracing is not nailed or blocked per plan at stairwell area south east corner (still missing on east wall) -Missing hold down device at southeast corner of stairs going to base (installed but nut is not tightened down)
---	------	--

Comments: