

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20222783
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Wednesday, August 07, 2024

Informational:

1	Misc	12/12/23 Tuesday JMJ (Freedom Concrete) Contractor had to replace approximately 100' of curb on the South side of building & Southside of parking lot #3 after drive parking lot was raised to correct elevation bust.
		08/01/24 Thursday JMJ (Freedom Concrete) Contractor poured curbs on the Northside of building #3.
		08/05/24 Monday JMJ (Fenix Construction Company) Contractor poured the 2 concrete ramps for the Northside of the building. Contractor formed the pads for the loading docks.
		08/07/24 Wednesday JMJ (Fenix Construction Company) Contractor poured concrete dock from the Westside the Eastside of building.

Comments: