

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	John Jackson	Partial	Wednesday, August 07, 2024

Informational:

1	Misc	<p>10/27/23 Friday JMJ (General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete) Contractor continues to set forms for curbs. Do to extend inclement weather proof roll will be needed before curb pours resume.</p> <p>11/02/23 Thursday JMJ (General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete) Contractor poured curbs yesterday approximately 14 yards and contractor cover curb with blankets.</p> <p>11/14/23 Tuesday JMJ (General Contractor, Mc Carthy & Sub Contractor George Shaw Concrete) Contractor poured curbs around reconstructed private street on the Northwest side on going constructed building yesterday.</p> <p>08/07/24 Wednesday JMJ Contractor poured 21yards of curbs, sidewalks, & stoops Northside of heading Southeast around building.</p>
---	------	--

Comments:

