CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20233582Address:3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
Pavement-Proof Roll		Patrick Schonfeldt	Passed	Friday, August 09, 2024
Informat	ional:			
1	Misc	5-31-24 PS Contractor performed proof roll of compacted subgrade prior to placement of geogrid and aggregate base at parking lot. Third party inspector was on site for test. There were couple of areas of concern but they have been addressed by contractor.		
		6-5-24 PS Inspected proof roll for surface at parking lot, areas inspected approved for surface asphalt construction		
		6-11-24 PS Inspected proof roll for surface at parking lot, this is same area inspected on 6-5. Rain over weekend required another proof roll. Areas inspected approved for surface construction		
		6-19-24 PS Inspected proof roll of compacted subgrade prior to place geogrid/aggregate at approach and road that connects to parking lot. inspected approved for geogrid/aggregate placement		t connects to parking lot. Areas
				urface at parking lot road approved for asphalt surface
	7-11-24 PS Inspected proof roll for approach surface, approve with pour of approach			surface, approved to proceed

Comments: