

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20233582  
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Patrick Schonfeldt	Passed	Friday, August 09, 2024

Informational:

1 Misc

4-4-24 PS Contractor excavating and placing storm line, nyloplast drain STA 4+82.80 moving towards 4+20.86 on storm line c

4-5-24 PS Contractor set storm line c nyloplast at C-7 STA 4+82.80, C-6 4+20.86, C-5 3+71.23, C-4 3+15.62 and set HDPE connecting

4-10-24 PS Contractor set nyloplast at line C, C-3, C-2 with HDPE to STA 0+85

4-11-24 PS Contractor set storm box C-1 at STA 0+79.45 and HDPE to box

4-16-24 PS Contractor excavating for private storm line A

4-17-24 PS Contractor placing aggregate and cutting back existing corrugated storm pipe from private road crossing for clean connection to junction with new HDPE storm line at line A, STA 5+38.27

4-19-24 PS Contractor installing storm, connection made at junction for HDPE to existing corrugated storm with HDPE set to approx 5+00

5-10-24 NS Contractor was planning on working on storm but from the time I was there they were just unloading materials.

5-16-24 PS Contractor excavating for storm line A and A-4

5-17-24 PS Contractor set inlet A-5 with HDPE on north side, contractor excavating from A-5 to A-4 public storm junction box

5-20-24 PS Contractor set junction box A-4 with HDPE connection from A-5

5-21-24 PS Contractor poured collars/inverts at storm box A-5 and C-1, collar poured on northside of junction box A-4

**Comments:**