

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20234377
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Patrick Schonfeldt	Passed	Friday, August 09, 2024

Informational:

1	Misc	6-7-24 PS Contractor removing end section and headwall at existing end section STA 0+00, storm line A
		6-11-24 PS Headwall end section removed at existing storm 0+00, contractor preparing site for install of junction box A-1
		6-12-24 PS Contractor set junction box A-1
		6-13-24 PS Contractor set junction box A-2 STA 0+78.94 and set 60" HDPE from A-1 STA 0+00 to A-2 STA 0+78.94
		6-14-24 PS Contractor poured exterior collar and grouted existing box to A-1 junction box, excavating at 1+00
		6-17-24 PS Contractor set HDPE storm line from A-2 STA 0+78.94 to STA 1+80. PM contractor set HDPE from 1+80 to 2+80
		6-18-24 PS Contractor set HDPE from 2+80 to A-4 junction box 3+38.59, pouring collar at A-2 junction 0+78.94. PM contractor poured inverts and set lids at boxes A-4 and A-1

6-19-24 PS Contractor excavating for RCP install between existing storm box at arboridge to connect to junction A-2 0+78.94 PM contractor installing RCP at area listed above

6-20-24 PS Contractor completed both lines of RCP from existing box to A-2, collars poured at RCP at existing box and A-2 0+78.94

6-21-24 PS Contractor removed curb inlet from arbordidge as box A-3 deleted from project per 5-14 revision. storm line B connected to A-4 junction, collar poured at A-4

7-11-24 PS Contractor demo existing storm box at arboridge, excavating for install of curb inlet B-1, line B, STA 0+58.68 at road widening

7-18-24 PS Bair poured invert at junction box A-2

Comments: