

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20222088  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sanitary Sewer Construction Inspection</b>	Bobby Richest	Partial	Friday, August 09, 2024

Informational:

1	Misc	7-29-24 BR Contractor (ESS) installed 110' of 8" PVC pipe heading to MH K-4.
		08-06-24 Tuesday JMJ Continued with installation of 8" SDR-26 PVC pipe. Approximately 145' and 6 laterals 4" PVC around 40' to 45'. Contractor poured 4 ditch checks on K line.
		08-07-24 Wednesday JMJ Contractor set MH K-6 and poured inverts K-3, & K-4. Contractor backfilled and grade sanitary main and structure.
		8-9-24 BR Contractor (ESS) installed 100' of 8" PVC pipe from MH K-6 to MH K-7 with MH K-7 structure installed.

**Comments:**