

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20222088
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|---|---------------|----------|----------------------------|
| Sanitary Sewer Construction Inspection | Bobby Richest | Partial | Wednesday, August 07, 2024 |

Informational:

| | | |
|---|------|---|
| 1 | Misc | 7-29-24 BR Contractor (ESS) installed 110' of 8" PVC pipe heading to MH K-4. |
| | | 08-06-24 Tuesday JMJ Continued with installation of 8" SDR-26 PVC pipe. Approximately 145' and 6 laterals 4" PVC around 40' to 45'. Contractor poured 4 ditch checks on K line. |
| | | 08-07-24 Wednesday JMJ Contractor set MH K-6 and poured inverts K-3, & K-4. Contractor backfilled and grade sanitary main and structure. |
| | | 8-9-24 BR Contractor (ESS) installed 100' of 8" PVC pipe from MH K-6 to MH K-7 with MH K-7 structure installed. |

Comments: