

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20226232  
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Above Ceiling Inspection</b>	Robb Popp	Partial	Monday, August 12, 2024

Corrective Action Required:

1 FIRST FLOOR

\*\*\*\*\*AREAS APPROVED TO COVER:

Complete except as noted:

\*AHU

-Address duct penetration/ complete firewall

Corrective Action Required:

2 SECOND FLOOR

Above-ceiling OK below:

-Soffits in waiting room area and adjacent corridors

\*\*Complete except as noted below:

-Vestibule 2E-109, 2E-330, 2E-105, HVAC Chase

Corrective Action Required:

3 THIRD FLOOR

\*\*\*\*\*AREAS APPROVED TO COVER:

Soffits at 3E-355, 346, 338

**Comments:**