

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241945
Address: 1816 NE LASHBROOK CIR, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Partial	Tuesday, August 13, 2024

Corrective Action Required:

1	Misc	-Anchor sill plates within 12" of breaks and no closer than 3.5"; anchor within middle 1/3 of sill plates
		-Plan calls for 2 king and 2 trimmer studs at great room exterior wall **Wrap straps to wall top plate and nail per engineer
		-Fb basement wall vertically at max ten ft intervals. Fb all gaps and penetrations; fb gaps at top of wall space
		-Toe nail all joists to wall top plates and sill plates in basement per code. 4-8d or 3-10d
		-Support dryer duct
		**OK TO INSULATE

Comments: