CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20233582

Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Site Visit Dustin Agcopra Partial Tuesday, August 13,

2024

Informational:

1 Misc 1-11-24 PS No activity on site due to weather this week

1-17-24 PS No activity on site

2-2-24 PS No activity on site

2-21-24 PS Crews on site working on building footing

2-26-24 PS Crews on site working on building footings

2-27-24 PS Crew working on building footings

2-29-24 PS Crew working on building footings

3-4-24 PS Crew working on building footings

3-5-24 PS Made site visit, no inspections for development, plumbing

contractor working on building underslab

3-6-24 PS No inspections for development today

3-12-24 PS No inspections for development, crews on site installing building underslab plumbing and electrical

3-20-24 PS No inspections for development today, crew poured building underslab yesterday 3/19

3-28-24 PS Crews on site working on building construction

4-2-24 PS No inspection for development today

5-13-24 Dustin A, No activity today

Informational:

2 Misc

4-22-24 Dustin A, Contractor working on private water, Digging footings for vault.

6-27-24 PS No inspections for development today

6-28-24 PS No inspections for development today

7-2-24 PS No inspections for development today

7-9-24 PS Bair grading for sidewalks and street widening at arboridge

7-26-24 Dustin A, Dirt work being done along side 150

8-6-24 Dustin A, Sod crew working, prep work for the remainder of sidewalk to go in and light poles electrical being pulled

8-13-24 Dustin A, Nothing for us to look at, waiting on items on punch list to be corrected.

Comments: