

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20234789  
Address: 519 SW 3RD ST, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Final Building Inspection - Commercial</b>	Robb Popp	Failed	Wednesday, August 14, 2024

Corrective Action Required:

1	Misc	-Provide code compliant handrail at both sides of upper stairs-(This is required per denied CMR dated 9/05/23) -All stairs to be max 7" in rise and not vary more than 3/8"-(Bottom riser is 7.75", average remaining risers are 6.75") -Existing handrail at top stairs is required to be 34"-38" aff, extend 12" and return per code-(Required per denied CMR dated 9/05/23)
---	------	--

Comments: