

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20216391
Address: 2040 SW WHEATFIELD CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|----------------------------|----------------|----------|----------------------------|
| Driveway Inspection | Dustin Agcopra | Partial | Wednesday, August 14, 2024 |

Informational:

1 Misc

8-14-24 Dustin A, Dw is formed and compacted, There is standing water in approach that needs to be removed before can be poured

8-14-24 Dustin A, DW called back in, Water has been removed and aggregate has been recompactd. Approved to pour.

Comments: