

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20226232
Address: 120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Robb Popp	Partial	Wednesday, August 14, 2024

Corrective Action Required:

1	FIRST FLOOR	**OK to top out one side for mechanical as necessary **OK to top out both sides at corridor 1E-100H and 1E-100G for MEPs *Existing side: 1E-314, 315B, 315C **Addition side -In wall complete
---	-------------	--

Corrective Action Required:

2	SECOND FLOOR	**OK to top out corridors for MEPs as necessary *EXISTING SIDE; -2E419 electrical room ok to 1 side **ADDITION SIDE -2E 307-314, 2E 321-328, 2E 108-110, 2E 210-216, 2E 219-221, 2E 224-226 -2E-200A-203;206-209;217-218;227-230;232-233, except 2E-231A, 2E-204&205
---	--------------	---

Corrective Action Required:

3	THIRD FLOOR	**Addition side:
---	-------------	------------------

*Ok to top out for MEPs throughout

3E-104, 3E-209A, 3E-209B, 3E-211

3E-311 to 3E-323, 3E-326, 3E-335, 3E-350 to 3E-369, 3E-252 to 3E-255, 3E-257 to 3E-261, 3E-214-230, 3E-302-308, 3E-103, 3E-233, 3E-232, 3E-250'

-South exterior framing ok to cover

-Elevator walls:-Seal penetrations

Comments: