

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20241190
Address: 2134 SW RUTHERFORD DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Driveway Inspection	Dustin Agcopra	Partial	Thursday, August 15, 2024

Informational:
1 Misc 8-1-24 PS Driveway approach pre pour, forms in place aggregate compacted, approved to pour
8-14-24 Dustin A, Met with Andrew with Summit. Inspection was accidently scheduled. I informed him silt needed to be cleaned from approaches and sidewalks before development could sign off. He also has a broken water valve top and a street sign down.

Comments: