

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20234377
Address: 3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Patrick Schonfeldt	Partial	Thursday, August 15, 2024

Informational:

1	Misc	7-12-24 PS Contractor poured pavement surface and curbs on west side of arboridge in front of approach and where curb inlet A-3 was removed from project
		7-18-24 PS Contractor setting forms and dowels in existing concrete for concrete pour tomorrow
		7-19-24 PS Contractor poured concrete at arboridge dr lane widening surface and curbs (monolithic pour to match existing), dowels and mats installed
		8-15-24 PS Contractor removed cracked concrete section on south side of approach on arboridge joint to joint, dowels installed into existing concrete and base aggregate compacted prior to pour

Comments: