

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20235732

Address: 1901 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640861921 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862001 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862021 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862031 NE TRAILS EDGE BLVD, LEES SUMMIT, MO 640862 NE ALURA WAY, LEES SUMMIT, MO 640861900 NE DISCOVERY AVE, LEES SUMMIT, MO 640861920 NE DISCOVERY AVE, LEES SUMMIT, MO 640861901 NE DISCOVERY AVE, LEES SUMMIT, MO 640861921 NE DISCOVERY AVE, LEES SUMMIT, MO 64086100 NE ALURA WAY, LEES SUMMIT, MO 64086200 NE ALURA WAY, LEES SUMMIT, MO 64086251 NE ALURA WAY, LEES SUMMIT, MO 64086250 NE ALURA WAY, LEES SUMMIT, MO 64086221 NE ALURA WAY, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Hydrostatic Test</b>	Devon Perry	Partial	Thursday, August 15, 2024

Informational:

1 Misc

8-15-24 DP. AJ's crew with ESS was onsite today performing a hydrostatic test on private water. Water lines 1 from the backflow vault at STA 10+00 up to where it tees off for water line 5 at STA 27+00 has been installed and was tested today. Private line 2, 3 and 4 were also tested. They were under 175 psi for 2 hours and passed.

Water line 1 running south to the backflow vault by Colburn Rd and water line 5 running north have not been installed yet. They are waiting for the gas main and the force main to be relocated before being able to be completed.

**Comments:**