

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20231204  
Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Khanh Nguyen	Failed	Thursday, August 15, 2024

Corrective Action Required:

1	Misc	Main floor-OK to cover: -Roof-ceiling assembly only
---	------	--

Corrective Action Required:

2	FIRST FLOOR	-Provide new revised plan -Fire stop wall plate penetrations -Nail together lvl plies per schedule -Provide (3)2x10 header @ mech rm per plan -Hanger at lvl connection near stair; install 3 king studs support -Secure NM within 8" of all nonmetallic boxes -3-stud support of lvl above window at south side of 1st floor -Tie down roof trusses to wall -Install restroom grab bar blockings -Protect plumbing where within 1.25" of surface
---	-------------	--

\*\*Not a complete list

**Comments:**