

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235268
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Friday, August 16, 2024

Informational:

1	Misc	8-16-24 Contractor (Selby Excavation) install 50' of 42" HDPE pipe from storm bx 1700 structure heading to storm box #1701. 2nd crew install 40' of 36" HDPE pipe from existing storm structure heading to storm box #2400.
---	------	--

Corrective Action Required:

2	Misc
---	------

Comments: