



CITY OF LEE'S SUMMIT
CODES ADMINISTRATION
220 SE GREEN ST.
P.O.BOX 1600

PHONE:
816-969-1200

FAX:
816-969-1201

Inspection Summary

Permit #: PRCOM20113001, Building Permit - Commercial
Address: 1499 SW MARKET ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Passed	Friday, September 30, 2011

Above Ceiling Inspection	Mike Copeland	Failed	Friday, September 30, 2011
---------------------------------	---------------	--------	----------------------------

Corrective Action Required
1 MISC

ELECTRICAL EQUIPMENT CONTAMINATION, OPEN CEILING
SPRAYED ELECTRICAL EQUIPMENT WITH PAINT. REPLACE
J-BOXES AND RECEPTICLES

Corrective Action Required
2 MISC

FLEX DUCT SUPPORT, 2" WIDE STRAPS REQUIRED TO BE
SUPPORTED TO THE STRUCTURE EVERY 5 FEET OR PER
MANUFACTURER'S INSTRUCTIONS.

Corrective Action Required
3 MISC

PROVIDE MANUFACTURER'S INSTALLATION INSTRUCTIONS FOR
TWO FURNACE UNITS.

Corrective Action Required
4 MISC

ATTACH CONDENSATE DRAIN.

SUPPORT J BOX OVER ACCESSABLE ENTRANCE AT 2 HOUR
WALL. PROVIDE FACEPLATE IN THE SAME HALLWAY
OPPOSITE END.

Corrective Action Required

5 MISC
Corrective Action Required
6 MISC
Corrective Action Required
7 MISC

LABEL FIRE DAMPER ABOVE CEILING

GAS PIPE TO ABOVE CEILING FURNACE IS UNDER SIZED.
REQUIRED TO ME A MINIMUM OF 1"

OKAY TO DROP BORDERS TILE ONLY.

Comments: