

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20241812

Address: 630 NW CHIPMAN RD, LEES SUMMIT, MO 64086740 NW WARD RD, LEES SUMMIT, MO 64086610
NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer Construction Inspection	John Jackson	Partial	Monday, August 19, 2024

Informational:

1 Misc

08/14/24 Wednesday JMJ (Fleshman Construction)

Contractor began the installation of the 8" SDR-26 sanitary main starting from the exist MH that was cored in last week. Approximately 63' of sanitary main was installed today.

08/15/24 Thursday JMJ (Fleshman Construction)

Contractor continued the installation of the 8" SDR-26 sanitary main stacking MH A1 and beginning the construction MH A2.

08/16/24 Friday JMJ (Fleshman Construction)

Contractor continued to install approximately 375' of 8" SDR-26 sanitary main.

Contractor plans to pour inverts and collars at 1:30PM today for MHs.

08/19/24 Monday JMJ (Fleshman Construction)

Contractor plans to use backflow around sanitary MHs (ground stabilization) and stack out the MHs.

Comments:

