CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRCOM20233582Address:3640 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
Occupancy Inspection - Engineering	Patrick Schonfeldt	Temporary C of O	Monday, August 19, 2024	
Corrective Action Requir	ed:			
1 Misc	8-19-24 PS Engineering approval f	8-19-24 PS Engineering approval for TCO, 30 day TCO		
	 Vegetation required, complete all site grad provide erosion contralong 150 and Arboridg Remove all dumpster Fire Hydrant on Arboned to be turned tow be cut to grade with to Replace broken hand 	 Punch list items needed for C of O: Vegetation required, 70% growth complete all site grading provide erosion control at 150 and arboridge, clean all mud from sidewalk along 150 and Arboridge Dr Remove all dumpsters and construction debris Fire Hydrant on Arboridge Dr that was relocated for road widening will need to be turned towards Arboidge Dr, C900 pipe for valve box will need to be cut to grade with top hat installed Replace broken handle at backflow vault hatch lid Cut off all metal lifting loops at box lids and grout lids 		

Comments: