

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20222783  
Address: 1231 NW MAIN ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Aggregate Base</b>	John Jackson	Partial	Monday, August 19, 2024

Informational:

1	Misc	<p>12/13/23 Wednesday JMJ ( Thorne &amp; Son ) Contractor milled parking lot / driveway passage area approximately 25'X125' Southside of building #2. Repaved area with 3-01RC asphalt.</p> <p>07/15/24 Monday JMJ ( Thorne &amp; Son ) Contractor laid base asphalt APWATYIAPWA Type 2Rec approximately 1,120 tons. Contractor will continued to lay base aggregate.</p> <p>07/17/24 Wednesday JMJ (Thorne &amp; Son) Contractor had to stop laying base asphalt yesterday due to the inclement weather . Contractor continued the installation of base asphalt on the Southside of building #3.</p> <p>08/19/24 Monday JMJ (Thorne &amp; Son) Contractor graded AB3 on Northside of Building #3 over the chemical treated parking/dock.</p>
---	------	---

Comments: