

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20231105
Address: 800 NW WARD RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Shawn Hoffman	Partial	Monday, August 19, 2024

Corrective Action Required:

1 Misc

Corrective Action Required:

2 FIRST FLOOR

Building A:

-Approved

****Building B:**

-Provide special inspection report for fireproofing of steel members

****Building C:**

APPROVED EXCEPT AS NOTED:

126-correct truss spacing over 24"

189-Provide truss repair for double trusses with gussets on one side only

****Building D:**

-Firewall extensions at D/C separation framing approved

-Behind tubs and showers ok to cover

-OK to cover decks

****Building E:**

-Shear wall nailing pattern

-Ok to cover decks

Corrective Action Required:

3

SECOND FLOOR

*Building A:

-Approved

*Building B:

Approved

**Building C:

Approved

*Building D:

Approved

**Building E:

-Shear wall nailing pattern

-Ok to cover decks

Corrective Action Required:

4

THIRD FLOOR

*BUILDING A:

-Approved

*Building B:

Approved

**Building C:

Approved

**Building D:

-OK to cover decks

**All Rough approved except as noted:

-Provide truss repair in corridor

-Corridor-Complete truss repair per engineer

**Building E:

-Decks and firewall extensions

Corrective Action Required:

5

FOURTH FLOOR

*BUILDING A:

-Approved

*Building B:

-Approved

*Building C:

Approved

*Building D:

-Approved

-D 4th floor tape and mud @ 2 hour wall: 431,432,443,444 approved

*Building E

-Decks and firewall extensions

-Behind tubs and showers approved: 345,346,347,348,349,350,352,353,354

Corrective Action Required:

6 ELEVATOR 1

**ELEVATOR A:

-Ok for rock on inside of shaft all floors

Corrective Action Required:

7 STAIR TOWER 5

Stair tower D:

-Shear wall nailing pattern complete

- First layer screw pattern ceiling

Corrective Action Required:

8 STAIR TOWER 1

*Stair A

-Approved walls and ceiling all floors

Corrective Action Required:

9 ELEVATOR 2

Elevator in building C

-Framing approved

Corrective Action Required:

10 STAIR TOWER 2

Stair 2 in Building B

-Approved walls and ceiling all floors

Corrective Action Required:

11 STAIR TOWER 3

Stair 2B in Building B

-Approved walls and ceiling all floors

Comments: