## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

## **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRCOM20231204

Address: 2951 SE SHENANDOAH PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Outcome: Date:

All Rough Inspection - Khanh Nguyen Failed Tuesday, August 20,

Commercial 2024

Corrective Action Required:

1 Misc Main floor-OK to cover:

-Roof-ceiling assembly only

Corrective Action Required:

2 FIRST FLOOR -Provide new revised plan

-Fire stop wall plate penetrations
 -Hangers at IvI connections near stair
 -Install restroom grab bar blockings

-Submit roof truss repair for trusses above pool equipment room and floor

trusses above golf simulator room

-Complete all electrical

\*\*Not a complete list

**Comments:**