## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #:PRCOM20226232Address:120 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Piers/Caissons Inspection - Commercial		Inspector: Robb Popp	Outcome: Failed	Date: Wednesday, August 21, 2024
1	Misc	*(13) of (13) piers for light pole bases in North parking lot addition		
Corrective	Action Required:			
2	Miscellaneous	*(2) piers for light poles at new North addition lot		
	Correction	-Piers to be min 5' below grade per detail. -Support rebar min 3" from earth		

Comments: