

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20222088  
Address: 1400 SE RANSON RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                   | Inspector:    | Outcome: | Date:                      |
|---|---------------|----------|----------------------------|
| <b>Sanitary Sewer Construction Inspection</b> | Bobby Richest | Partial  | Wednesday, August 21, 2024 |

Informational:

|   |      |   |
|---|------|---|
| 1 | Misc | 7-29-24 BR Contractor (ESS) installed 110' of 8" PVC pipe heading to MH K-4.  |
|   |      | 08-06-24 Tuesday JMJ Continued with installation of 8" SDR-26 PVC pipe. Approximately 145' and 6 laterals 4" PVC around 40' to 45'. Contractor poured 4 ditch checks on K line. |
|   |      | 08-07-24 Wednesday JMJ<br>Contractor set MH K-6 and poured inverts K-3, & K-4.<br>Contractor backfilled and grade sanitary main and structure.                                  |
|   |      | 8-9-24 BR Contractor (ESS) installed 100' of 8" PVC pipe from MH K-6 to MH K-7 with MH K-7 structure installed.   |
|   |      | 8-21-24 BR Contractor (ESS) installed 115' of 8" PVC pipe from MH K-5 to MH M-1 with structure installed and 50' of services wyes.  |

**Comments:**