

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240118
Address: 515 NW MOORE ST, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Service Inspection	John Jackson	Partial	Thursday, August 15, 2024

Informational:

1	Misc	08/06/24 Tuesday JMJ (SDI- Brandon) Contractor chlorinated water line.
		08/07/24 Wednesday JMJ (SDI-Brandon) Contractor de-chlorinated water main.
		08/15/24 Thursday JMJ (SDI) First bact-sample was taken.
		08/21/24 Wednesday JMJ (SDI) First bact-sample passed. The Second bact-sample was taken and waiting for result. Contractor will charge with the no-lunch because inspector to work through lunch.

Comments: