

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20235268
Address: 2840 SE BLUE PKWY, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Bobby Richest	Partial	Wednesday, August 21, 2024

Informational:

1	Misc	8-16-24 Contractor (Selby Excavation) install 50' of 42" HDPE pipe from storm box 1700 structure heading to storm box #1701. 2nd crew install 40' of 36" HDPE pipe from existing storm structure heading to storm box #2400. 8-17-24 BR Contractor (Selby Excavation) installed 80' of 36" HDPE pipe to storm box #2400. 2nd crew installed 100' of 42" HDPE pipe to storm box #1701 with storm box structure installed. Also installed 45' of 30" HDPE pipe heading to storm box #1702. 8-20-24 BR Contractor (Selby Excavation) installed 440' of 15" HDPE pipe from storm box #1701 to storm box #2103 with storm box #2101 , #2102, #2103 structure installed. 8-21-24 BR Contractor (Selby Excavation) installed 200' of 30" HDPE pipe from storm box #1701 to storm box #1702 with structure installed. 2nd crew installed 200' of 15" HDPE from storm box #302 to storm box #301 with storm boxes structure installed.
---	------	---

Corrective Action Required:
2 Misc

Comments: