

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20240055
Address: 1020 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Devon Perry	Partial	Thursday, August 22, 2024

Informational:

1	Misc	7-2-24 DP. Crew was onsite today laying geogrid and rolling in rock for subgrade. 7-8-24 DP. Crew is still working on rolling in rock. Expecting a proof roll soon. 7-18-24 DP. Crew proof rolled the east side of the building for asphalt. 7-30-24 DP. Rieke is onsite installing Geogrid and AB3 on the final portion of parking lot. 8-21-24 DP. Joe with Rieke was onsite and fine grading for asphalt.
---	------	----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Comments: