

Substantial Completion and Temporary Occupancy Extension Request

Permit Number	Date
PRRES20235728	8/22/2024
Project Name	Project Address
OS 14	3722 SW Maryville Pl

Instructions: This form must be completed to request the extension of additional time on a project.

Reason for Delay:

Provide a brief description of why the remaining items of work were unable to be completed during the initial completion period.

Failed city inspection items:

PLOT PLAN

- -As graded plot plan is required before sodding.
- -As graded plot plan has not been submitted
- -Uploaded plot plan for review does not have the engineers stamp

OCCUPANCY

- -Seal all exterior penetrations
- -Sod is not installed
- -Splash pads not installed
- -As graded plot plan is required before sodding

All items are completed besides the plot plan that was uploaded on 8/20 with no stamp, this has been called in to reshoot as soon as possible.



Schedule for Completion:

Provide a brief schedule of expected completion dates for the remaining corrective actions not yet complete. Inspections may be viewed by visiting this link and inputting the permit number: https://devservices.cityofls.net/Permit/Locator

All items on inspection are scheduled and will be completed in the next 30 days, only waiting on as build.
Name: Bruce Roach
Phone: 913-353-0655
E-Mail: permitting@summithomeskc.com
City Review:
This request will be reviewed by City Staff associated with this project to determine if the extension is warranted. If additional information or clarification is needed, staff will contact the person below to resolve these matters. Reviews are typically completed within two business days and if additional time is required the signee will be contacted with the timeframe for completion.
Approval (City Use):
Date: