

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20242644
Address: 3548 SW MARKET ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Kyle Beard	Not Ready	Thursday, August 22, 2024

Corrective Action Required:

1	Miscellaneous Correction	Some ceiling tiles have already been installed and hampers above ceiling inspection. Contractor was on site during inwall inspection and was told not to install ceiling tiles before above ceiling inspection passed
---	--------------------------	---

Not ready for inspection
08/22/2024 KBEARD 10:45am

Comments: